

Wisconsin Dells Bike Path Schedule

UPDATED 04/13/15

	Duration (weeks)	Start Date	Finish Date
Chapter 30 Permit DNR/ACOE Review & Approval			5/31/2013
City Utility Construction Complete			5/30/2013
Project Design Delivery			
Environmental Report reviewed and approved	19.0	4/17/2014	8/25/2014
TRANS 75 exception reviewed and approved			3/28/2014
Design Exception reviewed and approved			3/24/2014
Design Study Report prepared	3.0	9/18/2014	10/9/2014
Design Study Report reviewed	2.0	10/9/2014	10/23/2014
Design Study Report reviewed, revised & approved	13.0	10/24/2014	1/23/2015
Proprietary Item Approval	6.0	1/5/2014	2/16/2014
Easement Agreements	10.0	1/23/2015	4/3/2015
River Road Bridge Plans - BOS Review	8.0	10/15/2014	12/10/2014
Illinois Ave Walls - Plans & WisDOT Coordination	19.0	10/3/2014	2/13/2015
Illinois Ave Structures - Revised Wall & Foundation Plans	3.0	2/13/2015	3/6/2015
Illinois Ave Structures - BOS Retaining Walls Review	2.0	3/6/2015	3/20/2015
Contract Amendment No. 2 prepared			4/17/2014
Contract Amendment No. 2 reviewed and approved	3.5	4/17/2014	5/11/2014
Final design and PS&E and forms prepared	11.0	2/2/2015	4/20/2015
PS&E and forms reviewed and BOS Review	4.5	4/20/2015	5/21/2015
Federal construction funding authorization	3.5	5/21/2015	6/15/2015
Contract Letting			
Request to Advertise approved	1.0	6/15/2015	6/22/2015
Lead time to place ads	0.5	6/22/2015	6/25/2015
Ad period and bids opened	3.0	6/25/2015	7/16/2015
Bids reviewed	1.0	7/16/2015	7/23/2015
DBE paperwork submitted by apparent low bidder	0.2	7/23/2015	7/24/2015
DBE paperwork reviewed and approved (Good Faith)	2.0	7/24/2015	8/7/2015
Request to Award reviewed and approved	2.0	8/7/2015	8/20/2015
Notice to proceed issued	0.2	8/20/2015	8/22/2015
River Road Construction 2015	6.0	9/9/2015	10/18/2015
Illinois Avenue Construction 2015	14.0	8/24/2015	11/27/2015
Illinois Avenue Paving 2016	2.0	5/9/2015	5/20/2015
Overall Construction 2015-2016		8/24/2015	5/20/2015